MAJOR COMPONENT

Component Status

Hierarchy	:	**[Equipment: (1/2885) BD-6027]**
Additional Filters	:	**[Task Type: (1/14) CC - Component Change Out] [Componer**
Analyse By	:	**Equipment**

Component	Part No	R	Serial Number	Current		
				Usage	Life Used	UOM
Machine: BD-6027						
1000.0.CC.0 ENGINE				35,598	4,759	Eng - Hrs
3030.0.CC.0 TRANSMISSION				35,598	4,995	Eng - Hrs
3101.0.CC.0 TORQUE CONVERTER				35,598	4,995	Eng - Hrs
4050.LT.CC.0 FINAL DRIVE				35,598	14,109	Eng - Hrs
4050.RI.CC.0 FINAL DRIVE				35,598	3,552	Eng - Hrs
4131.0.CC.0 DIFFERENTIAL STEERING DRIVE & BRAKE				35,598	4,995	Eng - Hrs
4132.0.CC.0 DIFFERENTIAL STEERING PLANETARY & BRAKE				35,598	4,995	Eng - Hrs
5102.LT.CC.0 LIFT/HOIST CYLINDER				35,598	15,792	Eng - Hrs
5102.RI.CC.0 LIFT/HOIST CYLINDER				35,598	4,995	Eng - Hrs
5104.RI.CC.0 TILT CYLINDER				35,598	12,118	Eng - Hrs
5352.LT.CC.0 RIPPER LIFT CYLINDER				35,598	4,995	Eng - Hrs
5352.RI.CC.0 RIPPER LIFT CYLINDER				35,598	4,995	Eng - Hrs
5356.LT.CC.0 RIPPER TILT CYLINDER				35,598	4,995	Eng - Hrs
5356.RI.CC.0 RIPPER TILT CYLINDER				35,598	4,995	Eng - Hrs

UNDERCARRIAGE

Component Status

Hierarchy	:	**[Equipment: (1/2885) BD-6027]**
Additional Filters	:	**[Task Type: (1/14) CC - Component Change Out] [Componer**
Analyse By	:	**Equipment**

Component	Part No	R	Serial Number	Current		
				Usage	Life Used	UOM
Machine: BD-6027						
4155.LT.CC.0 SPROCKET SEGMENT				35,598	2,268	Eng - Hrs
4155.RI.CC.0 SPROCKET SEGMENT				35,598	2,268	Eng - Hrs
4157.LT.CC.0 TRACK ADJUSTER				35,598	2,268	Eng - Hrs
4157.RI.CC.0 TRACK ADJUSTER				35,598	2,268	Eng - Hrs
4159.LF.CC.0 IDLER WHEEL				35,598	2,268	Eng - Hrs
4159.LR.CC.0 IDLER WHEEL				35,598	2,268	Eng - Hrs
4159.RF.CC.0 IDLER WHEEL				35,598	2,268	Eng - Hrs
4159.RR.CC.0 IDLER WHEEL				35,598	2,268	Eng - Hrs
4169.LT.CC.0 TRACK LINK ASSEMBLY (SEALED & LUBRICATED)				35,598	2,268	Eng - Hrs
4169.RI.CC.0 TRACK LINK ASSEMBLY (SEALED & LUBRICATED)				35,598	2,268	Eng - Hrs
4180.LT.CC.0 TRACK ROLLER				35,598	2,268	Eng - Hrs
4180.RI.CC.0 TRACK ROLLER				35,598	2,268	Eng - Hrs

Condition Monitoring Service

Inspection Report

CUSTOMER NAME	PT. Madhani Talatah Nusantar
LOCATION	Bengalon Coal Project
INSPECTION DATE *)	7-Aug-2024

EQUIP. MODEL	D8R
SERIAL NUMBER	
EQUIP. NUMBER	BD 6027
SMR *)	35604
HOURS / WEEK *)	140
INSPECTED BY	Rahmat Hidayat

PT. Pacific Firstrack Indonesia

This report was developed by PAFINDO and valid for D8R only

COMPONENT Undercarriage		Left Side												Right Side											
		Tools	Brand	STD	LMT	HM Install	Actual	Worn%	Life Time	Replacement 100%		Replacement 120%		Tools	Brand	STD	LMT	HM Install	Actual	Worn%	Life Time	Replacement 100%		Replacement 120%	
										HM	Date	HM	Date									HM	Date	HM	Date
LINK HEIGHT		Depth	BERCO	150,0	133,5	33330	145,0	30%	2274	37461	7-Nov-2024	38287	19-Dec-2024	Depth	BERCO	150,0	133,5	33330	146,0	24%	2274	37949	2-Dec-2024	38872	17-Jan-2025
LINK PITCH		Tape M	BERCO	215,9	219,5	33330	218,0	58%	2274	36307	11-Sep-2024	36903	10-Oct-2024	Tape M	BERCO	215,9	219,5	33330	218,0	58%	2274	36307	11-Sep-2024	36903	10-Oct-2024
BUSHING EXT		Caliper	BERCO	79,2	68,9	33330	76,0	31%	2274	37410	5-Nov-2024	38226	16-Dec-2024	Caliper	BERCO	79,2	68,9	33330	76,0	31%	2274	37410	5-Nov-2024	38226	16-Dec-2024
SHOE GROUSER		Depth	BERCO	84,0	25,5	33330	69	26%	2274	37821	25-Nov-2024	38719	9-Jan-2025	Depth	BERCO	84,0	25,5	33330	63	36%	2274	37125	22-Oct-2024	37884	29-Nov-2024
FRONT IDLER		Depth	BERCO	20,0	36,0	33330	22	13%	2274	39762	2-Mar-2025	41048	6-May-2025	Depth	BERCO	20,0	36,0	33330	28	50%	2274	36546	23-Sep-2024	37189	25-Oct-2024
		Depth	BERCO	20,0	36,0	33330	22,5	16%	2274	39083	27-Jan-2025	40233	26-Mar-2025	Depth	BERCO	20,0	36,0	33330	24	25%	2274	37878	28-Nov-2024	38788	13-Jan-2025
Track Roller	S	Depth	BERCO	14,0	42,0	33330	19,5	20%	2274	38461	27-Dec-2024	39487	17-Feb-2025	Depth	BERCO	14,0	42,0	33330	BROKEN	#####	2274	#####	#VALUE!	#####	#VALUE!
	S	Depth	BERCO	14,0	42,0	33330	19,5	20%	2274	38461	27-Dec-2024	39487	17-Feb-2025	Depth	BERCO	14,0	42,0	33330	18	14%	2274	39346	10-Feb-2025	40550	11-Apr-2025
	D	Depth	BERCO	17,0	42,5	33330	25	31%	2274	37390	4-Nov-2024	38202	14-Dec-2024	Depth	BERCO	17,0	42,5	33330	24	27%	2274	37670	18-Nov-2024	38538	31-Dec-2024
	D	Depth	BERCO	17,0	42,5	33330	25	31%	2274	37390	4-Nov-2024	38202	14-Dec-2024	Depth	BERCO	17,0	42,5	33330	24,5	29%	2274	37523	10-Nov-2024	38362	22-Dec-2024
	D	Depth	BERCO	17,0	42,5	33330	23	24%	2274	38018	5-Dec-2024	38956	21-Jan-2025	Depth	BERCO	17,0	42,5	33330	24	27%	2274	37670	18-Nov-2024	38538	31-Dec-2024
	D	Depth	BERCO	17,0	42,5	33330	23	24%	2274	38018	5-Dec-2024	38956	21-Jan-2025	Depth	BERCO	17,0	42,5	33330	22	20%	2274	38465	28-Dec-2024	39492	17-Feb-2025
	S	Depth	BERCO	14,0	42,0	33330	21	25%	2274	37878	28-Nov-2024	38788	13-Jan-2025		BERCO	14,0	42,0	33330	22	29%	2274	37584	14-Nov-2024	38435	26-Dec-2024
	S	Depth	BERCO	14,0	42,0	33330	22	29%	2274	37584	14-Nov-2024	38435	26-Dec-2024	Depth	BERCO	14,0	42,0	33330	24	36%	2274	37135	22-Oct-2024	37896	29-Nov-2024
SPROCKET		Tape	BERCO	232,0	216,0	33330	226	38%	2274	37043	17-Oct-2024	37786	24-Nov-2024	Tape	BERCO	232,0	216,0	33330	226	38%	2274	37043	17-Oct-2024	37786	24-Nov-2024
Track Adjuster		Tape	GENUIN	0	142		140	99%						Tape	GENUINE	0	142		126	89%					

Comment :

** Please Replace Track Roller RH POS.1*

** Location :Standby Workshop*

Picture Left Side :	Picture Right Side :